

工程基本資料

【基本資料表】

計畫名稱	金門縣新湖漁港水環境改善計畫-親水海岸及步道整建 金門縣新湖漁港水環境改善計畫-擴大景區及連外道路周邊環境改善 金門縣復國墩漁港水環境改善計畫-營造港區親水環境營造(含步道、休憩設施劃設整建)
工程名稱	金門縣新湖及復國墩漁港水環境改善景觀工程
工程座標 (TWD97)	地點：金門縣金湖鎮新湖漁港 TWD97 座標 X：-13404.9024052 Y：2705414.83788
主要工項	1. 新湖漁港，聯外道路美化，小艇坑道觀景步道整建，東西堤車道美化，增設觀景平台，以達擴大景區增加觀光資源。 2 復國墩漁港，北堤觀景步道整建，岸際涼亭美化，增設觀景平台，休憩步道及親水步道，聯結延伸景區，豐富觀光資源。
核定金額 (新台幣)	1 億 2,400 萬
預算金額	1 億 1,376 萬 6765 元

(新台幣)	
決標金額 (新台幣)	9,423 萬元(原契約)107.12.20 9,775 萬 7,820 元(第一次變更)108.9.24
設計監造 金額(新 台幣)	850 萬 5,818 元
施工廠商	泉昇營造有限公司
設計監造 廠商	禾曜建築師事務所
開工日期	108 年 4 月 1 日
完工日期	預計 109 年 3 月 25 日(原契約) 預計 109 年 6 月 13 日(第 1 次變更)
按月施工 進度	進度正常
異常事件 處置概況	無
生態保育	辦理施工人員及生態背景人員現場勘查，確認施工廠商清楚瞭解生態保全對象位置

<p>措施執行情形</p>	
<p>施工照片 (復國墩工區)</p>	 A photograph showing a long, narrow concrete dam structure extending into a body of water. In the foreground, a wooden walkway with a black metal railing is visible. The background shows a construction site with various materials and equipment.
<p>施工照片 (新湖工區)</p>	 A photograph of a newly constructed wooden deck area. The deck is made of dark wood planks and features a black metal railing. A stone bench is placed on the deck. In the background, there is a dirt road, some trees, and a blue structure, possibly a boat or a piece of equipment.
<p>竣工照片</p>	<p>無</p>